Link-wise Payments Report

Payable, paid and balance amounts per link (distances in meters, amounts in Rs.)

Generated: 13-10-2026 03:16 PM

Links: 493

State: All **Vendor:** All **Status:** All

Total Surveys	Accepted Distance (mt)	T&D Accepted (mt)	Net Payable (Rs.)	Net Paid (Rs.)	Net Balance (Rs.)
10933	0.00	17,92,044.10	0.00	0.00	0.00
Links: 493	BOQ: 23,56,161.00	OTDR: 1,92,995.00 | MIS: 0.00	Base 0.00 + GST 0.00 - TDS 0.00	Base 0.00 | GST 0.00 | TDS 0.00	Base 0.00 | GST 0.00 | TDS 0.00

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
1	GORSHA_BHQ MURARAI-I WEST BENGAL / BIRBHUM / MURARAI-I	-	New Construction	19,115.00	17,406.87	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
2	DHANDALI_KAMALPUR WEST BENGAL / HOWRAH / SHYAMPUR-I	-	New Construction	20,795.00	16,980.41	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Vansh Enterprises		-	6,996.31	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Remind		-	6,693.65	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Snehangi Traders		-	3,290.45	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
3	BAIDYAPUR-I_MAJHERGRAM WEST BENGAL / NADIA / RANAGHAT-II	-	New Construction	16,433.00	15,667.23	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
4	BELUT-RASULPUR_FPOI-1009 WEST BENGAL / BANKURA / PATRASAYER	-	New Construction	15,361.00	13,787.92	15,947.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
5	AMDAHARA_SARALPUR WEST BENGAL / MURSHIDABAD / BHAGABANGOLA-II	-	New Construction	13,395.00	13,421.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
6	DASKALGRAM-KAREYA-II_JAMNA WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	14,295.00	12,896.17	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
7	KADAMTALA_KAUSALYANAGAR ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	Rectification	0.00	12,765.93	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
8	KENDUGARI_SARIA WEST BENGAL / Jhargram / GOPIBALLAVPUR-I	-	New Construction	19,524.00	12,540.92	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
9	HATAGRAM_FPOI-1004 WEST BENGAL / BANKURA / INDPUR	-	New Construction	32,507.00	12,422.06	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
10	FPOI-1008_FPOI-1013 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	12,111.00	11,728.11	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Manish Enterprises		-	10,742.74	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	M/S. MANISH ENTERPRISES		-	985.37	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
11	FPOI-1002_FPOI-1004 WEST BENGAL / PASCHIM BARDHAMAN / KANKSA	-	New Construction	12,022.00	11,607.22	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
12	MAJILAPUR_NAYAPUT WEST BENGAL / MEDINIPUR EAST / CONTAI-I	-	New Construction	13,098.00	11,411.80	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
13	Basantipur_FPOI-1009 ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / MAYABUNDER	-	New Construction	11,206.00	11,292.39	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
14	NIZNARAJOL_FPOI-1005 WEST BENGAL / MEDINIPUR WEST / DASPUR-I	-	New Construction	12,716.00	11,219.77	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
15	FPOI-1010_FPOI-1011 WEST BENGAL / BANKURA / INDUS	-	New Construction	11,606.00	11,140.19	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
16	DEBIPUR_KHAYRAMARI WEST BENGAL / MURSHIDABAD / JALANGI	-	New Construction	10,862.00	10,822.66	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
17	PIPULBARIA_SIKARPUR Bsnl Exchange WEST BENGAL / NADIA / KARIMPUR-1	-	New Construction	10,743.00	10,725.80	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
18	BAJITPUR_MOLLARPUR-II WEST BENGAL / BIRBHUM / MAYURESWAR-I	-	New Construction	11,444.00	10,439.04	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
19	BAKULTALA_SABRI ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	New Construction	9,851.00	10,051.67	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Tej connect(Opc) Pvt Ltd		-	9,022.88	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	kajal		-	1,028.79	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
20	Beodnabad_FPOI-1001 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / PROTHRAPUR	-	New Construction	10,062.00	9,827.35	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
21	BATKULLA-I_DAKSHINPARA-II WEST BENGAL / NADIA / HANSKHALI	-	New Construction	9,724.00	9,796.14	10,012.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
22	HALUDBARI_NIJKASBA WEST BENGAL / MEDINIPUR EAST / KHEJURI-II	-	New Construction, OFC Blowing/ JointChamber	14,604.00	9,756.80	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
23	AKUI-I_ROL WEST BENGAL / BANKURA / INDUS	-	New Construction	19,069.00	9,594.98	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	CYBERSTONE INFRASTRUCTURE PVT LTD		-	9,298.12	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	HARINETRA INFRASTRUCTURE PVT LTD		-	296.86	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
24	PRATAPNAGAR_FPOI-1010 WEST BENGAL / 24 PARAGANAS SOUTH / SONAR PUR	-	New Construction	13,772.00	9,569.28	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
25	DUTTAFULIA_FPOI-1008 WEST BENGAL / NADIA / RANAGHAT-II	-	New Construction	11,869.00	9,557.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
26	PAKURSENI_FPOI-1010 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	11,273.00	9,531.87	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
27	KHANJAPUR_SAHACHAK WEST BENGAL / MEDINIPUR WEST / DASPUR-II	-	New Construction, OFC Blowing/ JointChamber	10,623.00	9,365.99	10,946.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
28	BANIOR_Chatra WEST BENGAL / BIRBHUM / NALHATI-I	-	New Construction	9,502.00	9,354.40	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
29	BATKULLA-II_BHQ HANSKHALI WEST BENGAL / NADIA / HANSKHALI	-	New Construction	11,176.00	9,336.62	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
30	DHUBULIA-I_NOAPARA-II WEST BENGAL / NADIA / KRISHNAGAR-II	-	New Construction, OFC Blowing/ JointChamber	10,229.00	9,145.26	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
31	JYOTGHANASHYAM_KHUKURDAHA WEST BENGAL / MEDINIPUR WEST / DASPUR-II	-	New Construction	10,333.00	9,123.28	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	RADHESHYAM TECHNOLOGY		-	7,483.73	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	RPS Enterprise-Amit Chakraborty		-	1,473.23	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	RPS ENTERPRISE-MAN ABENDRA BAG		-	166.32	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
32	NOKARI_FPOI-1009 WEST BENGAL / NADIA / RANAGHAT-II	-	New Construction	9,627.00	9,102.42	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
33	MANYA_RANISARAI WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	9,627.00	8,950.65	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
34	FPOI-1002_FPOI-1005 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	9,339.00	8,942.38	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
35	KEDARCHANDPUR-I_KEDARCHANDPUR-II WEST BENGAL / MURSHIDABAD / NAWDA	-	New Construction, OFC Blowing/ JointChamber, OFC Blowing/ JointChamber	8,840.00	8,909.25	9,360.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
36	JORADIH_BABUGRAM WEST BENGAL / PURULIA / RAGHUNATHPUR-II	-	New Construction	10,557.00	8,873.25	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
37	KHURSI_FPOI-1015 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	10,640.00	8,856.21	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
38	DHARAMPUR_HARIHARPARA WEST BENGAL / MURSHIDABAD / HARIHARPARA	-	New Construction, OFC Blowing/ JointChamber , OFC Blowing/ JointChamber	8,916.00	8,808.77	9,371.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
39	SINGHEE_BAHIRI-PANCHSHOWA WEST BENGAL / BIRBHUM / NANOOR	-	New Construction, OFC Blowing/ JointChamber	8,670.00	8,615.30	9,110.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
40	BRINDABANPUR_FPOI-1005 WEST BENGAL / BANKURA / BARJORA	-	New Construction	8,678.00	8,575.39	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
41	AMLAJORA_KANKSA WEST BENGAL / PASCHIM BARDHAMAN / KANKSA	-	New Construction	11,357.00	8,564.83	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
42	SRIPATIPURILIPUR_FPOI-1004 WEST BENGAL / HOOGHLY / HARIPAL	-	New Construction	9,260.00	8,559.78	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
43	ALAMPUR_FPOI-1002 WEST BENGAL / Jhargram / GOPIBALLAVPUR-I	-	New Construction	9,097.00	8,439.36	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
44	KOMA_FPOI-1001 WEST BENGAL / BIRBHUM / SURI-II	-	New Construction	8,425.00	8,401.91	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
45	HATIA_FPOI-1001 WEST BENGAL / BIRBHUM / LABPUR	-	New Construction	8,309.00	8,335.17	9,374.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
46	HAREKRISHNAPUR_JAMASHERPUR WEST BENGAL / NADIA / KARIMPUR-1	-	New Construction	8,739.00	8,205.22	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
47	CHILTORE_FPOI-1004 WEST BENGAL / BANKURA / SARENGA	-	New Construction	11,363.00	8,154.12	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
48	BAGULA-I_GAJNA WEST BENGAL / NADIA / HANSKHALI	-	New Construction	9,191.00	8,000.83	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
49	FPOI-1004_FPOI-1005 WEST BENGAL / BANKURA / PATRASAYER	-	New Construction	8,149.00	7,921.46	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
50	THIBA_FPOI-1005 WEST BENGAL / BIRBHUM / LABPUR	-	New Construction	12,023.00	7,905.89	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
51	HATKHOLA_HRIDAYPUR WEST BENGAL / NADIA / CHAPRA	-	New Construction	14,807.00	7,883.82	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
52	JORAKEUDI-SOLIDIHA_SHIRSHA WEST BENGAL / MEDINIPUR WEST / KESHPUR	-	New Construction	16,727.00	7,882.65	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
53	KISHORINAGAR_PASCHIM SAGAR ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / DIGLIPUR	-	Rectification	0.00	7,648.42	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
54	FPOI-1003_FPOI-1012 WEST BENGAL / BIRBHUM / LABPUR	-	New Construction	7,696.00	7,583.85	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
55	FPOI-`1003_FPOI-1006 WEST BENGAL / BIRBHUM / MAYURESWAR-II	-	New Construction	9,066.00	7,567.50	9,414.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
56	CHANDPUR_FPOI-1004 WEST BENGAL / MURSHIDABAD / NAWDA	-	New Construction	7,569.00	7,557.87	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
57	KULTIKRI TE_BAGHASTHI WEST BENGAL / JHARGRAM / SANKRAIL	-	New Construction	9,347.00	7,557.49	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
58	BIKRAMPUR_MAJHERGRAM WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	9,020.00	7,545.64	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
59	KARIMPUR-II_FPOI-1001 WEST BENGAL / NADIA / KARIMPUR-1	-	New Construction	10,973.00	7,519.53	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
60	FPOI-`1003_FPOI-1008 WEST BENGAL / BIRBHUM / MAYURESWAR-I	-	New Construction	7,497.00	7,477.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
61	HEMCHANDRA_KUSHBASAN WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	7,438.00	7,437.46	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
62	DUAN-II_FPOI-1015 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	9,945.00	7,394.84	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
63	GODARDIHI_FPOI-1004 WEST BENGAL / BANKURA / BARJORA	-	New Construction	9,136.00	7,281.56	9,467.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
64	BHAKUTIA_HARIPUR WEST BENGAL / MEDINIPUR EAST / NANDIGRAM-I	-	New Construction	10,151.00	7,275.35	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	4,491.10	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	test		-	2,043.22	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Atia Dareen Corporation Pvt Ltd		-	741.03	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
65	HUMAIPUR_KHIDIRPUR WEST BENGAL / MURSHIDABAD / HARIHARPARA	-	New Construction, OFC Blowing/ JointChamber, OFC Blowing/ JointChamber	7,187.00	7,245.65	7,474.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
66	BUDHIGRAM_FPOI-1002 WEST BENGAL / BIRBHUM / RAMPURHAT-II	-	New Construction	7,770.00	7,188.99	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
67	JOYDEV-KENDULI_FPOI-1005 WEST BENGAL / BIRBHUM / ILLAMBAZAR	-	New Construction	9,981.00	7,044.58	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
68	GURUR_SUPUDIH WEST BENGAL / PURULIA / BUNDWAN	-	New Construction	7,385.00	7,040.08	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
69	BETNA GOBINDAPUR_MAMJOAN WEST BENGAL / NADIA / HANSKHALI	-	New Construction	7,475.00	6,988.73	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
70	BIRPUR-I_DOGACHHIA WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	7,660.00	6,876.49	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
71	DASPUR-II_RAJNAGAR WEST BENGAL / MEDINIPUR WEST / DASPUR-I	-	New Construction	7,702.00	6,874.22	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
72	FPOI-1003_FPOI-1008 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	7,323.00	6,845.89	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
73	ENAYETPUR_SARISHAKHOLA WEST BENGAL / MEDINIPUR WEST / KESHPUR	-	New Construction	6,757.00	6,764.61	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
74	BEHARIA_FPOI-`1003 WEST BENGAL / MURSHIDABAD / HARIHARPARA	-	New Construction, OFC Blowing/ JointChamber	7,059.00	6,718.68	6,869.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
75	DUMURGRAM_FPOI-1001 WEST BENGAL / BIRBHUM / MURARAI-I	-	New Construction	8,061.00	6,684.27	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
76	FPOI-1001_FPOI-1002 WEST BENGAL / BANKURA / RAIPUR-I	-	New Construction	7,620.00	6,611.69	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
77	DUAN-I_FPOI-1002 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	7,225.00	6,530.03	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
78	Irengbam_Utlou MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	6,503.83	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
79	SATPALSA_KOTASUR TE WEST BENGAL / BIRBHUM / MAYURESWAR-II	-	New Construction	8,809.00	6,494.49	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
80	DIBAKARPUR_FPOI-1004 WEST BENGAL / MEDINIPUR EAST / CHANDIPUR	-	New Construction, OFC Blowing/ JointChamber	6,525.00	6,485.75	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
81	HAMIRHATI_SONAMUKHI WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	7,492.00	6,459.12	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
82	DAKSHINGRAM_FPOI-1006 WEST BENGAL / BIRBHUM / MAYURESWAR-I	-	New Construction, OFC Blowing/ JointChamber	6,450.00	6,435.74	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
83	DHORADAHA-II_NATIDANGA-I WEST BENGAL / NADIA / KARIMPUR-II	-	New Construction	6,638.00	6,375.44	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
84	SIRSHA_FPOI-1002 WEST BENGAL / BIRBHUM / ILLAMBAZAR	-	New Construction	12,518.00	6,349.79	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
85	FPOI-1006_FPOI-1008 WEST BENGAL / MURSHIDABAD / JALANGI	-	New Construction	6,212.00	6,338.83	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
86	NILAKUTHI_HEINGANG MANIPUR / IMPHAL EAST / HEINGANG CD BLOCK	-	New Construction	0.00	6,268.08	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
87	BHANGAMORA_FPOI-`1003 WEST BENGAL / HOOGHLY / PURSURAH	-	New Construction	8,548.00	6,265.62	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
88	DUNIGRAM_HANSAN-I WEST BENGAL / BIRBHUM / RAMPURHAT-II	-	New Construction	6,277.00	6,264.44	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
89	SUNDERGHAR_UTTARA ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	Rectification	0.00	6,254.93	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	kajal		-	5,200.26	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	DM Engineering		-	1,031.00	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	SS ASSOCIATES		-	23.67	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
90	Rabindranagar_Vivekanadapur ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / LITTLE ANDAMAN	-	New Construction	6,235.00	6,217.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
91	BARJORA_HAT-ASURIA WEST BENGAL / BANKURA / BARJORA	-	New Construction	6,485.00	6,191.74	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
92	SHIKARPUR_FPOI-1007 WEST BENGAL / NADIA / KARIMPUR-1	-	New Construction	6,409.00	6,189.41	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
93	NAWANAGAR-KADDA_FPOI-1005 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	6,317.00	6,161.37	6,670.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
94	DOMDAMA_KENDUA WEST BENGAL / BIRBHUM / SURI-II	-	New Construction	6,154.00	6,157.97	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
95	NUTANDIH_FPOI-1009 WEST BENGAL / PURULIA / RAGHUNATHPUR-II	-	New Construction, OFC Blowing/ JointChamber	6,442.00	6,140.05	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
96	PALSA_FPOI-1006 WEST BENGAL / BIRBHUM / MURARAI-I	-	New Construction	6,844.00	6,061.94	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
97	SITANAGAR_FPOI-1008 ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / DIGLIPUR	-	Rectification	0.00	6,051.28	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	kajal		-	2,344.73	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Golden Island - Tera		-	2,277.67	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Golden Island		-	1,428.88	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
98	THINUNGEI_NACHOU MANIPUR / BISHNUPUR / BISHNUPUR	-	New Construction	0.00	6,027.65	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
99	ASHTARADATTAPUR_FPOI-1 WEST BENGAL / HOOGHLY / TARAKESWAR	-	New Construction	0.00	6,020.19	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
100	FPOI-`1003_FPOI-1008 WEST BENGAL / BIRBHUM / BOLPUR-SRINIKETAN	-	New Construction	6,534.00	5,951.86	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
101	BANSHANKA_BATIKAR WEST BENGAL / BIRBHUM / SURI-II	-	New Construction	6,252.00	5,886.31	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
102	FPOI-1001_FPOI-1011 WEST BENGAL / BIRBHUM / ILLAMBAZAR	-	New Construction	5,944.00	5,885.39	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
103	FPOI-1010_FPOI-1011 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	5,865.00	5,885.25	6,230.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
104	SARANGPUR_FPOI-1011 WEST BENGAL / MURSHIDABAD / NAWDA	-	New Construction	5,754.00	5,880.16	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Md.Hajikul Islam		-	5,876.86	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	3.30	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
105	PALASHPAI_CHAIPAT TE WEST BENGAL / MEDINIPUR WEST / DASPUR-II	-	New Construction	9,426.00	5,870.67	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
106	ABINASHPUR_PANRUY WEST BENGAL / BIRBHUM / SURI-II	-	New Construction	6,210.00	5,869.68	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
107	KANDI TE_FPOI-1001 WEST BENGAL / MURSHIDABAD / KANDI	-	New Construction	6,057.00	5,847.14	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
108	DWARHATTA_NARAYANPURBAHIRKHANDA WEST BENGAL / HOOGHLY / HARIPAL	-	New Construction	6,286.00	5,828.58	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
109	LEGO_FPOI-1005 WEST BENGAL / BANKURA / KOTULPUR	-	New Construction	6,848.00	5,808.40	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
110	FPOI-1002_FPOI-1010 WEST BENGAL / MURSHIDABAD / NAWDA	-	New Construction, OFC Blowing/ JointChamber	5,759.00	5,805.97	6,249.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
111	FPOI-1008_FPOI-1010 WEST BENGAL / BIRBHUM / LABPUR	-	New Construction	5,771.00	5,758.80	5,917.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
112	DWARAKA_KURUNNAHAR WEST BENGAL / BIRBHUM / LABPUR	-	New Construction	9,757.00	5,742.20	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
113	DEBIPUR_FPOI-1009 WEST BENGAL / MURSHIDABAD / JALANGI	-	New Construction	5,727.00	5,721.13	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
114	CHAUHATTA-MAHODARI-I_FPOI-1004 WEST BENGAL / BIRBHUM / LABPUR	-	New Construction	5,906.00	5,716.48	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
115	PANCHAL_SONAMUKHI WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	18,331.00	5,676.95	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
116	CHARKALGRAM_BAHIRI-PANCHSHOWA WEST BENGAL / BIRBHUM / NANOOR	-	New Construction, OFC Blowing/ JointChamber	5,844.00	5,610.04	6,213.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
117	FPOI-1001_FPOI-1005 WEST BENGAL / BANKURA / SARENGA	-	New Construction	5,594.00	5,607.86	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
118	ULKUNDA_FPOI-1002 WEST BENGAL / BIRBHUM / MAYURESWAR-II	-	New Construction	5,627.00	5,595.38	5,884.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
119	FPOI-1004_FPOI-1010 WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	6,812.00	5,590.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	HARINETRA INFRASTRUCTURE PVT LTD		-	5,447.28	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	SPECTRUMX PRIVATE LIMITED		-	142.82	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
120	ALUGRAM_AMLAI WEST BENGAL / MURSHIDABAD / BHARATPUR-I	-	New Construction	5,790.00	5,580.44	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
121	EKTARPUR_MOHIPALPUR WEST BENGAL / HOOGHLY / BALAGARH	-	New Construction	5,586.00	5,556.25	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
122	FPOI-1008_FPOI-1009 WEST BENGAL / MURSHIDABAD / BHARATPUR-I	-	New Construction	6,534.00	5,489.73	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
123	CHAMPADANGA_NAITAMALPAHARPUR WEST BENGAL / HOOGHLY / TARAKESWAR	-	New Construction	5,896.00	5,448.00	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
124	FPOI-1010_FPOI-1016 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	5,440.00	5,447.68	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
125	FPOI-1004_AGRADWIP WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	5,380.00	5,397.91	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
126	JUNBEDIA_FPOI-1007 WEST BENGAL / BANKURA / BANKURA-II	-	New Construction	5,417.00	5,390.27	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
127	HARANAGAR_FPOI-1007 WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	6,691.00	5,381.28	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
128	UCHKARAN_NANOOR TE WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	5,441.00	5,361.44	5,679.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
129	JHIKODDA_FPOI-1001 WEST BENGAL / BIRBHUM / MAYURESWAR-I	-	New Construction	5,445.00	5,244.32	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	TECHNO		-	4,900.90	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	RADHESHYAM TECHNOLOGY		-	343.42	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
130	AKHERIGANJ_FPOI-`1003 WEST BENGAL / MURSHIDABAD / BHAGABANGOLA-II	-	New Construction	5,617.00	5,197.90	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
131	FPOI-1002_FPOI-1009 WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	5,923.00	5,189.63	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
132	FPOI-1007_FPOI-1012 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	5,388.00	5,181.91	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
133	BALSI-II_FPOI-`1003 WEST BENGAL / BANKURA / PATRASAYER	-	New Construction	5,284.00	5,154.16	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
134	FPOI-1003_FPOI-1006 WEST BENGAL / BIRBHUM / ILLAMBAZAR	-	New Construction	5,211.00	5,150.56	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
135	FPOI-1002_FPOI-1010 WEST BENGAL / BIRBHUM / ILLAMBAZAR	-	New Construction	5,077.00	5,144.32	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
136	BAHIRGACHI_FPOI-1007 WEST BENGAL / NADIA / RANAGHAT-II	-	New Construction	11,310.00	5,128.18	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
137	MAHESAIL-I_FPOI-1004 WEST BENGAL / MURSHIDABAD / SUTI-II	-	New Construction	5,332.00	5,122.34	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
138	AMTALIA_AURAI WEST BENGAL / MEDINIPUR EAST / DESHAPRAN	-	New Construction, OFC Blowing/ JointChamber	6,514.00	5,105.29	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
139	KUSUMBA_NARAYANPUR WEST BENGAL / BIRBHUM / RAMPURHAT-I	-	New Construction	6,837.00	5,098.53	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
140	SADHANPARA-I_FPOI-1006 WEST BENGAL / NADIA / KRISHNAGAR-II	-	New Construction	6,825.00	5,069.38	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
141	BIKRAMPUR_FPOI-1005 WEST BENGAL / BANKURA / SARENGA	-	New Construction	5,042.00	5,067.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
142	DUDHKOMRA_FPOI-1008 WEST BENGAL / MEDINIPUR WEST / DASPUR-II	-	New Construction	7,503.00	5,065.93	7,674.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
143	KHANAMOHAN_FPOI-1010 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	6,101.00	5,065.76	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	3,673.55	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	test		-	1,392.21	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
144	KAMALPUR_RANICHAK WEST BENGAL / MEDINIPUR WEST / DASPUR-II	-	New Construction	5,694.00	5,041.49	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
145	BRAHMANDIHA_RAGHUNATHPUR WEST BENGAL / BANKURA / INDPUR	-	New Construction	11,801.00	4,961.06	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	DRAIS DEVELOPERS PVT LTD		-	4,679.66	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	CYBERSTONE INFRASTRUCTURE PVT LTD		-	281.40	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
146	BALIGRAM_NASHIPUR WEST BENGAL / MURSHIDABAD / BHAGABANGOLA-II	-	New Construction	4,900.00	4,927.63	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
147	NAKASHIPARA_FPOI-1004 WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	9,524.00	4,927.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
148	KALIARA-II_PAPARARA-II WEST BENGAL / MEDINIPUR WEST / KHARAGPUR-II	-	New Construction	10,439.00	4,922.98	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
149	JALIMANDA_FPOI-1012 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	7,601.00	4,883.92	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
150	GOKARNA-II_MAHALANDI-II WEST BENGAL / MURSHIDABAD / KANDI	-	New Construction	4,821.00	4,853.07	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
151	INDPUR_FPOI-1001 WEST BENGAL / BANKURA / INDPUR	-	New Construction	6,697.00	4,822.82	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
152	DUBRAJPUR_FPOI-1001 WEST BENGAL / BANKURA / SIMLAPAL	-	New Construction, OFC Blowing/ JointChamber	6,886.00	4,760.51	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
153	MACHATORA_FPOI-1005 WEST BENGAL / BANKURA / SIMLAPAL	-	New Construction	8,312.00	4,758.76	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
154	LOWGRAM_MADANMOHANPUR WEST BENGAL / BANKURA / KOTULPUR	-	New Construction	9,031.00	4,735.45	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
155	KARISUNDA_MONGALPUR WEST BENGAL / BANKURA / INDUS	-	New Construction	7,921.00	4,716.37	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
156	AMANPUR_FPOI-1009 WEST BENGAL / MEDINIPUR WEST / KESHPUR	-	New Construction	5,777.00	4,660.99	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
157	GRAMRAJ_NARMA WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	4,666.00	4,602.08	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
158	RADHAMOHANPUR_FPOI-1005 WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	6,164.00	4,600.56	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
159	KUSHTORE_RAMCHANDRAPUR WEST BENGAL / BANKURA / MEJHIA	-	New Construction	14,946.00	4,591.62	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
160	BHQ NALHATI-I_FPOI-1001 WEST BENGAL / BIRBHUM / NALHATI-I	-	New Construction	4,630.00	4,578.08	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	AIMAN ENTERPRIZE		-	3,278.77	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	AIMAN ENTERPRISE		-	1,299.31	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
161	PURBA-NABASAN_FPOI-1003 WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	6,769.00	4,566.91	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
162	HANSAN-II_MARGRAM-I WEST BENGAL / BIRBHUM / RAMPURHAT-II	-	New Construction	5,302.00	4,549.37	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
163	BELDA-I_KASHIPUR WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	10,881.00	4,534.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
164	GHOSHPARA_SAGARPARA WEST BENGAL / MURSHIDABAD / JALANGI	-	New Construction	4,419.00	4,472.45	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
165	HAIPUR_RAIPUR-PASCHIMBARH WEST BENGAL / MEDINIPUR EAST / CONTAI-I	-	New Construction	9,308.00	4,464.19	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	RD CONSTRUCTION		-	4,200.54	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	test		-	263.65	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
166	DIGHAL KANDI_NANDANPUR WEST BENGAL / NADIA / KARIMPUR-II	-	New Construction	9,482.00	4,458.05	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	3,218.71	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Sankar Construction		-	1,239.34	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
167	GOPINATHPUR_SIHAR WEST BENGAL / BANKURA / KOTULPUR	-	New Construction	6,182.00	4,435.08	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
168	FPOI-1004_FPOI-1010 WEST BENGAL / NADIA / KARIMPUR-II	-	New Construction	1,063.00	4,434.13	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
169	KAUSALYANAGAR_URMILAPUR ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	Rectification	0.00	4,390.75	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	kajal		-	4,073.66	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Kajal-Tera		-	317.09	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
170	FPOI-1004_FPOI-1013 WEST BENGAL / BANKURA / RAIPUR-I	-	New Construction, OFC Blowing/ JointChamber	5,778.00	4,380.36	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
171	JAMIRAPAL_FPOI-1006 WEST BENGAL / Jhargram / NAYAGRAM	-	New Construction	7,959.00	4,375.65	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
172	KRISHNAGANJ_FPOI-1004 WEST BENGAL / NADIA / KRISHNAGANJ	-	New Construction	5,564.00	4,353.94	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
173	DHEKA_FPOI-1001 WEST BENGAL / BIRBHUM / MAYURESWAR-II	-	New Construction	4,429.00	4,333.85	4,719.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
174	BARATALA_KHEJURI WEST BENGAL / MEDINIPUR EAST / KHEJURI-II	-	New Construction	8,198.00	4,329.78	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	3,138.81	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	test		-	1,190.97	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
175	BISHNUPUR_BHQ RAMPURHAT-II WEST BENGAL / BIRBHUM / RAMPURHAT-II	-	New Construction	5,025.00	4,310.55	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
176	KALUHA_SAHAPUR WEST BENGAL / BIRBHUM / RAMPURHAT-II	-	New Construction	19,586.00	4,306.56	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
177	SABRI_4G sat Upgradation ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	New Construction, Rectification	4,087.00	4,289.26	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	kajal		-	3,021.06	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Kajal-Tera		-	870.85	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Tej connect(Opc) Pvt Ltd		-	397.35	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
178	BANESWARPUR-II_RADHAPUR WEST BENGAL / HOWRAH / SHYAMPUR-I	-	New Construction	4,951.00	4,256.56	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
179	Toubul_Utlou MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	4,245.87	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
180	KASTHOGORA_KHARUN WEST BENGAL / BIRBHUM / RAMPURHAT-I	-	New Construction	6,708.00	4,222.19	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
181	SONAMUKHI_FPOI-1010 WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	7,120.00	4,196.72	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
182	CHANGUAL_Khelar WEST BENGAL / MEDINIPUR WEST / KHARAGPUR-II	-	New Construction	15,753.00	4,196.06	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
183	MALOPARA_SWARUPPUR WEST BENGAL / MURSHIDABAD / HARIHARPARA	-	New Construction, OFC Blowing/ JointChamber	4,162.00	4,189.64	4,370.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
184	GOLGRAM_MALIGHATI WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	5,965.00	4,182.07	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	3,469.03	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	test		-	713.04	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
185	JEJUR_FPOI-1015 WEST BENGAL / HOOGHLY / HARIPAL	-	New Construction	4,559.00	4,162.41	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
186	FPOI-1012_FPOI-1013 WEST BENGAL / PURULIA / RAGHUNATHPUR-II	-	New Construction	5,264.00	4,103.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
187	LAKSHMISAGAR_FPOI-1005 WEST BENGAL / BANKURA / SIMLAPAL	-	New Construction	5,943.00	4,087.68	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
188	BHANGAMORA_FPOI-1009 WEST BENGAL / HOOGHLY / PURSURAH	-	New Construction	4,787.00	4,078.11	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
189	HARIDASPUR_AYAS WEST BENGAL / BIRBHUM / NALHATI-I	-	New Construction	6,825.00	4,069.58	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
190	NAODA_PATIKABARI WEST BENGAL / MURSHIDABAD / NAWDA	-	New Construction, OFC Blowing/ JointChamber	4,040.00	4,068.96	4,363.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
191	MADHUPUR_BHQ NAWDA WEST BENGAL / MURSHIDABAD / NAWDA	-	New Construction	3,961.00	4,060.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
192	BELATI_FPOI-1011 WEST BENGAL / BIRBHUM / ILLAMBAZAR	-	New Construction	4,309.00	4,051.24	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
193	SIJGRAM_FPOI-1002 WEST BENGAL / MURSHIDABAD / BHARATPUR-I	-	New Construction	7,792.00	4,016.74	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
194	CHATRI_KASBA-EGRA WEST BENGAL / MEDINIPUR EAST / EGRA-I	-	New Construction	13,398.00	4,012.38	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
195	BARATURIGRAM_FPIO-1007-P WEST BENGAL / BIRBHUM / MAYURESWAR-I	-	New Construction, Rectification	3,631.00	4,007.44	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
196	FPOI-`1003_FPOI-1016 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction, Rectification	3,955.00	3,982.69	9,825.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
197	BAKULTALA_PARNASALA ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	Rectification	0.00	3,956.44	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Kajal-Tera		-	3,224.58	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	kajal		-	731.86	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
198	Ishok_Sanjembam-Pukhrambam MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	3,952.07	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
199	LABPUR-II_FPOI-1007 WEST BENGAL / BIRBHUM / LABPUR	-	New Construction	4,568.00	3,948.11	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
200	RAMNAGAR BARACHUPRIA-I_FPOI-4 WEST BENGAL / NADIA / HANSKHALI	-	New Construction	4,267.00	3,933.78	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
201	FPOI-1001_FPOI-1016 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	4,815.00	3,930.92	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
202	BHQ DASPUR-II_CHAIPAT TE WEST BENGAL / MEDINIPUR WEST / DASPUR-II	-	New Construction	4,900.00	3,912.08	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
203	GOURA_FPOI-1009 WEST BENGAL / MEDINIPUR WEST / DASPUR-II	-	New Construction	4,283.00	3,891.28	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
204	MAYURHAT-I_MAYURHAT-II WEST BENGAL / NADIA / HANSKHALI	-	New Construction	5,678.00	3,868.32	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
205	Keinou_Ngaikhong Khullen MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	3,863.61	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
206	PURANDARPUR_FPOI-1002 WEST BENGAL / MURSHIDABAD / KANDI	-	New Construction	6,162.00	3,841.07	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
207	BHQ_KHOIJUMAN KWASIPHAI MANIPUR / BISHNUPUR / BISHNUPUR	-	New Construction	0.00	3,827.90	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
208	PAPARARA-II_FPOI-1003 WEST BENGAL / MEDINIPUR WEST / KHARAGPUR-II	-	New Construction	10,266.00	3,821.86	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
209	SNARPUR-LOYADA_FPOI-1014 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	4,114.00	3,790.77	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
210	ANULIA_PAYRADANGA WEST BENGAL / NADIA / RANAGHAT-I	-	New Construction	5,522.00	3,758.35	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
211	PAKHANNA_PEARBERA WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	7,335.00	3,756.47	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
212	FPOI-1006_FPOI-1012 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	3,778.00	3,740.70	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
213	FPOI-1012_GANDHINAGAR-II NEW GP ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / DIGLIPUR	-	New Construction	3,647.00	3,704.66	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
214	FPOI-`1003_FPOI-1006 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	5,987.00	3,696.60	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
215	KANAINAGAR_SHYAMNAGAR WEST BENGAL / NADIA / TEHATTA-I	-	New Construction	12,258.00	3,682.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
216	NARAYANPUR_FPOI-1012 WEST BENGAL / BANKURA / PATRASAYER	-	New Construction	4,137.00	3,674.02	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
217	BAGULA-II_RAMNAGAR BARACHUPRIA-II WEST BENGAL / NADIA / HANSKHALI	-	New Construction	5,528.00	3,672.17	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
218	KONTHA KHABAM_HEINGANG MANIPUR / IMPHAL EAST / HEINGANG CD BLOCK	-	New Construction	0.00	3,617.75	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
219	FPOI-1006_ALANGIRI TE FPOI WEST BENGAL / MEDINIPUR EAST / EGRA-I	-	New Construction	0.00	3,590.30	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
220	FPOI-1002_FPOI-1007 WEST BENGAL / HOOGHLY / CHANDITALA-I	-	New Construction	7,108.00	3,576.08	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
221	CHOA_HARIHARPARA WEST BENGAL / MURSHIDABAD / HARIHARPARA	-	New Construction, OFC Blowing/ JointChamber , Rectification	3,308.00	3,564.21	3,468.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
222	KURUMGRAM_AYAS WEST BENGAL / BIRBHUM / NALHATI-I	-	New Construction	5,624.00	3,551.54	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
223	LAUDAHA_FPOI-1009 WEST BENGAL / Jhargram / SANKRAIL	-	New Construction	4,530.00	3,544.54	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	3,227.02	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Sankar Construction		-	317.52	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
224	DHULAI_DIHIPARA WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	3,450.00	3,493.54	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
225	BRAJARAJPUR_GOURBAZAR WEST BENGAL / BANKURA / INDPUR	-	New Construction	7,045.00	3,487.33	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
226	R.K. GRAM_DIGLIPUR TE ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / DIGLIPUR	-	New Construction	3,557.00	3,470.96	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
227	DHANGHORI_FPOI-1004 WEST BENGAL / Jhargram / SANKRAIL	-	New Construction	14,579.00	3,466.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
228	SARADA_FPOI-1001 WEST BENGAL / MEDINIPUR EAST / DESHAPRAN	-	New Construction	8,133.00	3,397.59	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
229	FPOI-1010_FPOI-1011 WEST BENGAL / MEDINIPUR WEST / KESHPUR	-	New Construction	4,049.00	3,393.11	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
230	JAGANNATHPUR_FPOI-1007 WEST BENGAL / MEDINIPUR WEST / KESHPUR	-	New Construction	0.00	3,379.66	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
231	DASKALGRAM-KAREYA-I_FPOI-1017 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	3,350.00	3,367.73	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
232	BAUTIA_FPOI-1002 WEST BENGAL / BIRBHUM / NALHATI-I	-	New Construction	3,731.00	3,360.62	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	AIMAN ENTERPRIZE		-	2,966.46	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	AIMAN ENTERPRISE		-	394.16	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
233	FPOI-`1003_FPOI-1011 WEST BENGAL / NADIA / TEHATTA-I	-	New Construction	6,569.00	3,305.84	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
234	MADHUGARI_FPOI-1005 WEST BENGAL / NADIA / KARIMPUR-1	-	New Construction	3,623.00	3,305.19	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
235	BARASAT_KHISMA WEST BENGAL / NADIA / RANAGHAT-I	-	New Construction	7,830.00	3,304.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
236	PYANTRA_SRIPATIPURILIPUR WEST BENGAL / HOOGHLY / HARIPAL	-	New Construction	3,281.00	3,279.68	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
237	HARIPALSAHADEV_FPOI- 1016 WEST BENGAL / HOOGHLY / HARIPAL	-	New Construction	3,278.00	3,275.48	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
238	NALIKULPASCHIM_FPOI-1015 WEST BENGAL / HOOGHLY / HARIPAL	-	New Construction	4,573.00	3,239.53	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
239	BHQ SURI-II_PANRUY WEST BENGAL / BIRBHUM / SURI-II	-	New Construction	8,312.00	3,160.39	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
240	SNARPUR-LOYADA_FPOI-1008 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	0.00	3,152.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
241	BARSHAL_FPOI-1002 WEST BENGAL / BIRBHUM / RAMPURHAT-I	-	New Construction	5,031.00	3,139.31	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
242	CHANDIDASNANOOR_FPOI-1012 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	3,144.00	3,130.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
243	NANDANPUR-I_FPOI-1001 WEST BENGAL / MEDINIPUR WEST / DASPUR-I	-	New Construction	3,364.00	3,126.55	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
244	JAMKURI_KUSHADWIP WEST BENGAL / BANKURA / PATRASAYER	-	New Construction	5,164.00	3,102.83	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
245	MAYURESWAR_BHQ MAYURESWAR-II WEST BENGAL / BIRBHUM / MAYURESWAR-II	-	New Construction	3,257.00	3,090.83	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
246	PAIKPARA_FPOI-1006 WEST BENGAL / BIRBHUM / NALHATI-I	-	New Construction	3,406.00	3,028.31	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
247	TALPUR_FPOI-3 WEST BENGAL / HOOGHLY / TARAKESWAR	-	New Construction	0.00	3,008.42	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
248	THINUNGEI_PHUBALA MANIPUR / BISHNUPUR / BISHNUPUR	-	New Construction	0.00	2,999.14	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
249	Mayabunder_Pokadera ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / MAYABUNDER	-	New Construction, Rectification	2,601.00	2,987.45	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
250	LABPUR TE_FPOI-1012 WEST BENGAL / BIRBHUM / LABPUR	-	New Construction	3,073.00	2,944.71	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
251	FPOI-1007_FPOI-1013 WEST BENGAL / BANKURA / RAIPUR-I	-	New Construction	3,886.00	2,870.08	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
252	FPOI-1013_FPOI-`1003 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	4,008.00	2,830.78	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
253	Irengbam_Ishok MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	2,795.85	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
254	FPOI-1001_FPOI-1002 WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	2,780.00	2,783.23	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
255	BHQ BHAGABANGOLA-II_FPOI-1005 WEST BENGAL / MURSHIDABAD / BHAGABANGOLA-II	-	New Construction	2,906.00	2,773.90	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
256	Irengbam_Ngaikhong Khullen MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	2,728.43	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
257	FPOI-1003_FPOI-1005 WEST BENGAL / NADIA / KARIMPUR-II	-	New Construction	2,892.00	2,726.95	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
258	FPOI-1005_FPOI-1013 WEST BENGAL / NADIA / KRISHNAGAR-II	-	New Construction	3,629.00	2,681.21	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
259	BAKSA_FPOI-1002 WEST BENGAL / HOOGHLY / CHANDITALA-II	-	New Construction	5,071.00	2,660.00	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
260	MIRZAPUR_FPOI-1006 WEST BENGAL / BANKURA / KOTULPUR	-	New Construction	4,742.00	2,642.35	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
261	BALI-I_FPOI-1005 WEST BENGAL / MURSHIDABAD / NAWDA	-	New Construction	2,629.00	2,620.67	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
262	NOAPARA-I_FPOI-1002 WEST BENGAL / NADIA / KRISHNAGAR-II	-	New Construction	2,850.00	2,604.67	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
263	BADALPUR_DULALPUR WEST BENGAL / MEDINIPUR EAST / CONTAI-I	-	New Construction	9,938.00	2,591.72	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
264	HADAL NARAYANPUR TE_FPOI-1007 WEST BENGAL / BANKURA / PATRASAYER	-	New Construction	12,538.00	2,584.30	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
265	BARLA_KAITHA-I WEST BENGAL / BIRBHUM / NALHATI-I	-	New Construction	5,981.00	2,569.42	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
266	FPOI-1006_FPOI-1009 WEST BENGAL / MEDINIPUR WEST / KHARAGPUR-II	-	New Construction	4,224.00	2,564.04	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
267	SAHEBNAGAR_FPOI-1005 WEST BENGAL / MURSHIDABAD / JALANGI	-	New Construction	2,515.00	2,520.95	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
268	FPOI-1001_FPOI-`1003 WEST BENGAL / BANKURA / INDUS	-	New Construction	6,747.00	2,519.63	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
269	FPOI-1006_FPOI-1007 WEST BENGAL / MURSHIDABAD / KANDI	-	New Construction	2,523.00	2,512.78	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
270	KALICHARANPUR_MAHAMMADPUR WEST BENGAL / MEDINIPUR EAST / NANDIGRAM-I	-	New Construction	8,017.00	2,506.51	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
271	BALIGORI-I_FPOI-5 WEST BENGAL / HOOGHLY / TARAKESWAR	-	New Construction	2,470.00	2,497.42	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
272	DEBRA-I_FPOI-1007 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	4,733.00	2,496.02	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	2,322.44	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	test		-	173.58	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
273	GOPIBALLAVPUR_FPOI-1001 WEST BENGAL / Jhargram / GOPIBALLAVPUR-I	-	New Construction	3,849.00	2,485.62	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
274	SAHEBGANJ-II_FPOI-1003 WEST BENGAL / PURBA BARDHAMAN / BHATAR	-	New Construction	6,681.00	2,479.83	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
275	PASCHIMGOPINATHPUR_FPOI-1017 WEST BENGAL / HOOGHLY / HARIPAL	-	New Construction	2,666.00	2,453.16	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
276	BHARATPUR_SATYAPUR WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	3,734.00	2,435.02	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	1,376.77	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	test		-	1,058.25	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
277	DUMURDAHANITYANANDAPUR-I_FPOI-1011 WEST BENGAL / HOOGHLY / BALAGARH	-	New Construction	2,422.00	2,419.23	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
278	JIRAT_FPOI-1010 WEST BENGAL / HOOGHLY / BALAGARH	-	New Construction	0.00	2,416.69	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
279	KAMALPUR_FPOI-1004 WEST BENGAL / NADIA / RANAGHAT-II	-	New Construction	0.00	2,397.82	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
280	SERORAI_FPOI-1001 WEST BENGAL / PURBA BARDHAMAN / GALSI -I	-	New Construction	4,357.00	2,384.20	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
281	MANDALKULI_MOTGODA WEST BENGAL / BANKURA / RAIPUR-I	-	New Construction	5,979.00	2,377.19	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
282	FPOI-1004_FPOI-1006 WEST BENGAL / HOOGHLY / BALAGARH	-	New Construction	2,575.00	2,376.13	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
283	SITANAGAR_FPOI-1006 ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / DIGLIPUR	-	Rectification	0.00	2,349.81	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
284	NILAKUTHI_LUWANGSHANGBAM MANIPUR / IMPHAL EAST / HEINGANG CD BLOCK	-	New Construction	0.00	2,344.40	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
285	MALIARA_FPOI-1010 WEST BENGAL / BANKURA / BARJORA	-	New Construction	14,284.00	2,334.55	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
286	FPOI-1004_FPOI-1011 WEST BENGAL / BIRBHUM / BOLPUR-SRINIKETAN	-	New Construction	5,065.00	2,317.51	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	TECHNO		-	1,308.13	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	RADHESHYAM TECHNOLOGY		-	1,009.38	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
287	GARALGACHHA_BHQ CHANDITALA-II WEST BENGAL / HOOGHLY / CHANDITALA-II	-	New Construction	3,390.00	2,237.94	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
288	BALICHATURI_SYAMPUR WEST BENGAL / HOWRAH / SHYAMPUR-I	-	New Construction	5,903.00	2,206.70	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
289	MAHESHPUR_FPOI-1004 WEST BENGAL / NADIA / CHAPRA	-	New Construction	5,909.00	2,204.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
290	DINGAKHOLA_SHYAMPUR-I WEST BENGAL / HOWRAH / SHYAMPUR-I	-	New Construction	3,861.00	2,171.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
291	NANAKURI BAZAR_FPOI-1008 WEST BENGAL / MEDINIPUR EAST / SHAHID MATANGINI	-	New Construction	2,892.00	2,168.93	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
292	SADHANPARA-II_FPOI-1005 WEST BENGAL / NADIA / KRISHNAGAR-II	-	New Construction, OFC Blowing/ JointChamber	2,512.00	2,167.85	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
293	BAINAN_BAKSIHAT WEST BENGAL / HOWRAH / BAGNAN-I	-	New Construction	7,131.00	2,164.37	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
	- vendor share	A.S Enterpriser		-	1,111.49	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	M/S FLORAL AND HARBS		-	1,052.88	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
294	BARNIA_PALSUNDA-II WEST BENGAL / NADIA / TEHATTA-II	-	New Construction	4,886.00	2,110.73	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
295	FPOI-`1003_FPOI-1004 WEST BENGAL / BANKURA / KOTULPUR	-	New Construction	3,157.00	2,096.02	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
296	CHOAPARA_JALANGI WEST BENGAL / MURSHIDABAD / JALANGI	-	New Construction	0.00	2,074.44	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
297	Guptapara_Sippighat GP ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	New Construction, Rectification	0.00	2,066.48	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
	- vendor share	Gupta		-	1,943.15	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Radianz Enlightmenment Private Limited		-	123.33	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
298	BHQ_TOUBUL MANIPUR / BISHNUPUR / BISHNUPUR	-	New Construction	0.00	2,061.94	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
299	PALSYA_SANKOA WEST BENGAL / MEDINIPUR WEST / KHARAGPUR-II	-	New Construction	7,147.00	2,015.92	7,611.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
300	RADHAMOHANPUR-II_FPOI-1004 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	3,305.00	2,008.77	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
	- vendor share	test		-	1,687.90	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	320.87	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
301	GOBINDAPUR_MAITIARY BANPUR WEST BENGAL / NADIA / KRISHNAGANJ	-	New Construction	7,292.00	2,004.51	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
302	SATTORE_BHQ BOLPUR-SRINIKETAN WEST BENGAL / BIRBHUM / BOLPUR-SRINIKETAN	-	New Construction	6,431.00	1,981.74	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
	- vendor share	TECHNO		-	1,129.96	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	RADHESHYAM TECHNOLOGY		-	851.78	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
303	FPOI-1002_FPOI-`1003 WEST BENGAL / MEDINIPUR EAST / KHEJURI-II	-	New Construction, OFC Blowing/ JointChamber	3,419.00	1,976.02	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
	- vendor share	Shankar Construction		-	1,859.23	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	test		-	116.79	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
304	GANGADHARPUR_MASAT WEST BENGAL / HOOGHLY / CHANDITALA-I	-	New Construction	6,650.00	1,972.27	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
	- vendor share	AKASH LOGISTICS		-	1,780.57	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	test		-	191.70	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
305	BAGNAN-II_BANGALPUR WEST BENGAL / HOWRAH / BAGNAN-I	-	New Construction	2,667.00	1,972.26	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
306	Sanjembam-Pukhrambam_Utlou MANIPUR / BISHNUPUR / NAMBOL	-	New Construction, OFC Blowing/ JointChamber	0.00	1,957.07	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
307	FPOI-1004_FPOI-1005 WEST BENGAL / BIRBHUM / RAMPURHAT-I	-	New Construction	11,742.00	1,955.30	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
308	HOGOLBERIA_FPOI-1006 WEST BENGAL / NADIA / KARIMPUR-1	-	New Construction	1,945.00	1,939.74	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
309	BONHAT_FPOI-1003 WEST BENGAL / BIRBHUM / RAMPURHAT-I	-	New Construction	10,746.00	1,937.22	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending
310	FPOI-1018_FPOI-1019 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	Rectification	0.00	1,911.61	0.00	-	-	-	-	-	-	-	-	**-**	0.00	0.00	0.00	**-**	-	-	-	**-**	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
311	FPOI-1002_FPOI-`1003 WEST BENGAL / MURSHIDABAD / SUTI-II	-	New Construction	2,840.00	1,881.80	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
312	CHAUKHALI_ISWARPUR WEST BENGAL / MEDINIPUR EAST / CHANDIPUR	-	New Construction	6,376.00	1,861.39	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
313	Irengbam_Ngaikhong Khullen MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	1,859.20	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
314	DAUDPUR_SAMSABAD WEST BENGAL / MEDINIPUR EAST / NANDIGRAM-I	-	New Construction	3,187.00	1,850.40	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
315	INDAS-I_INDUS WEST BENGAL / BANKURA / INDUS	-	New Construction, Rectification	1,895.00	1,827.40	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	LS ENTERPRISE		-	1,209.26	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	CHINMAY PAL		-	618.14	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
316	Mithakhari_FPOI-1005 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	New Construction	1,711.00	1,810.67	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
317	FPOI-1005_FPOI-1006 WEST BENGAL / HOOGHLY / PURSURAH	-	New Construction	1,787.00	1,804.23	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
318	RISHIBANKIMCHANDRA_BHQ EGRA-I WEST BENGAL / MEDINIPUR EAST / EGRA-I	-	New Construction	5,709.00	1,786.34	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
319	FPOI-1005_FPOI-1006 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	Rectification	0.00	1,785.76	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
320	SABSIT_BHQ BAGNAN-I WEST BENGAL / HOWRAH / BAGNAN-I	-	New Construction	4,217.00	1,785.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
321	BHQ_NACHOU MANIPUR / BISHNUPUR / BISHNUPUR	-	New Construction	0.00	1,775.42	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
322	CHILADANGI_SREERAMPUR WEST BENGAL / HOOGHLY / PURSURAH	-	New Construction	1,905.00	1,733.66	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
323	BHQ SHAHID MATANGINI_FPOI-1001 WEST BENGAL / MEDINIPUR EAST / SHAHID MATANGINI	-	New Construction	2,154.00	1,727.24	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
324	JASHAHARI ANUKHA-II_KANDI TE WEST BENGAL / MURSHIDABAD / KANDI	-	New Construction	1,778.00	1,691.32	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
325	ROHINI_FPOI-1001 WEST BENGAL / Jhargram / SANKRAIL	-	New Construction	4,088.00	1,689.01	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
326	KASBA_FPOI-1005 WEST BENGAL / BIRBHUM / BOLPUR-SRINIKETAN	-	New Construction	4,277.00	1,688.35	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	RADHESHYAM TECHNOLOGY		-	972.26	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	TECHNO		-	716.09	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
327	NOTA_TAPSHIA WEST BENGAL / Jhargram / GOPIBALLAV PUR -II	-	New Construction	16,869.00	1,684.25	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
328	AMADPUR_MEMARI-I TE WEST BENGAL / PURBA BARDHAMAN / MEMARI-1	-	New Construction	2,499.00	1,675.86	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
329	NANDIGRAM_FPOI-7 WEST BENGAL / MEDINIPUR EAST / NANDIGRAM-I	-	New Construction	3,131.00	1,666.35	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
330	FPOI-1004_FPOI-1005 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	Rectification	0.00	1,661.66	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
331	DALUIBAZAR-II_NIMO-II WEST BENGAL / PURBA BARDHAMAN / MEMARI-1	-	New Construction	10,106.00	1,648.41	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
332	SANTOSHPUR_BHQ TARAKESWAR WEST BENGAL / HOOGHLY / TARAKESWAR	-	Rectification	0.00	1,628.32	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
333	INDUS_FPOI-1012 WEST BENGAL / BIRBHUM / LABPUR	-	New Construction	1,718.00	1,625.81	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
334	TOUBUL_KHOIJUMAN KWASIPHAI MANIPUR / BISHNUPUR / BISHNUPUR	-	New Construction	0.00	1,623.81	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
335	JASHAHARI ANUKHA-I_JASHAHARI ANUKHA-II WEST BENGAL / MURSHIDABAD / KANDI	-	New Construction	1,610.00	1,615.55	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
336	AMRUL_INDAS-II WEST BENGAL / BANKURA / INDUS	-	New Construction	7,531.00	1,544.33	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
337	FPOI-`1003_FPOI-1004 WEST BENGAL / MURSHIDABAD / JALANGI	-	New Construction	1,646.00	1,538.49	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
338	FPOI-1005_FPOI-1007 WEST BENGAL / HOOGHLY / CHANDITALA-I	-	New Construction	3,656.00	1,518.23	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
339	FPOI-1001_FPOI-`1003 WEST BENGAL / BANKURA / SIMLAPAL	-	New Construction	6,848.00	1,509.06	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
340	MAHATA_FPOI-1004 WEST BENGAL / PURBA BARDHAMAN / BHATAR	-	New Construction	4,023.00	1,491.75	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
341	TOP NAORIYA_HEINGANG MANIPUR / IMPHAL EAST / HEINGANG CD BLOCK	-	New Construction	0.00	1,438.55	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
342	FPOI-1002_FPOI-1003 ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / MAYABUNDER	-	Rectification	0.00	1,419.72	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
343	Irengbam_Ishok MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	1,412.70	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
344	NANDANPUR-II_FPOI-1003 WEST BENGAL / MEDINIPUR WEST / DASPUR-I	-	New Construction	4,948.00	1,381.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
345	FPOI-1008_FPOI-1009 WEST BENGAL / MEDINIPUR EAST / SHAHID MATANGINI	-	New Construction	1,613.00	1,378.21	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
346	KHURAI KHAIDEM LEIKAI_HEINGANG MANIPUR / IMPHAL EAST / HEINGANG CD BLOCK	-	New Construction	0.00	1,376.49	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
347	CHHITKA_FPOI-1008 WEST BENGAL / NADIA / TEHATTA-I	-	New Construction	7,270.00	1,371.18	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
348	DIHIBADPUR_FPOI-1009 WEST BENGAL / HOOGHLY / PURSURAH	-	New Construction	1,323.00	1,347.97	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
349	Beodnabad_FPOI-`1003 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / PROTHRAPUR	-	Rectification	0.00	1,319.59	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
350	GOALBARI_SARENGA WEST BENGAL / BANKURA / SARENGA	-	New Construction	8,125.00	1,306.67	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
351	FPOI-1004_FPOI-1009 WEST BENGAL / NADIA / KARIMPUR-II	-	New Construction	0.00	1,302.60	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
352	NAWPARA MASUNDA_TARAPUR WEST BENGAL / NADIA / RANAGHAT-I	-	New Construction	4,374.00	1,243.44	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
353	FPOI-1001_FPOI-1003 WEST BENGAL / HOOGHLY / CHANDITALA-I	-	New Construction	5,211.00	1,231.55	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
354	GOLAR_MUGBASAN WEST BENGAL / MEDINIPUR WEST / KESHPUR	-	New Construction	0.00	1,225.36	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
355	MAHALANDI-I_FPIO-1011 WEST BENGAL / MURSHIDABAD / KANDI	-	Rectification	0.00	1,224.82	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
356	Hutbay_Kitchernallah 4g tower ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / LITTLE ANDAMAN	-	New Construction	0.00	1,212.97	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
357	HANSPUKURIA_PALASHIPARA TE WEST BENGAL / NADIA / TEHATTA-II	-	New Construction	8,347.00	1,179.02	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
358	RADHAMOHANPUR-I_FPOI-1014 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	1,585.00	1,147.15	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
359	BANKATI_BHQ KANKSA WEST BENGAL / PASCHIM BARDHAMAN / KANKSA	-	New Construction	18,281.00	1,133.11	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
360	KHURI NANDEIBAM LEIKAI_HEINGANG MANIPUR / IMPHAL EAST / HEINGANG CD BLOCK	-	New Construction	0.00	1,131.32	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
361	JUMKI_SAHARA WEST BENGAL / MEDINIPUR EAST / EGRA-I	-	New Construction	16,016.00	1,123.59	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
362	MANKAR_UCHCHAGRAM WEST BENGAL / PURBA BARDHAMAN / GALSI -I	-	New Construction	16,322.00	1,108.88	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
363	FPOI-`1003_FPOI-1005 ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / DIGLIPUR	-	Rectification	0.00	1,099.38	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
364	ZANI_ZUKHIHE NAGALAND / CHUMUKEDIMA / CHUMUKEDIMA	-	New Construction	0.00	1,087.40	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
365	BHQ JALANGI_FPOI-1007 WEST BENGAL / MURSHIDABAD / JALANGI	-	New Construction	0.00	1,086.80	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
366	FPOI-`1003_FPOI-1004 WEST BENGAL / MEDINIPUR WEST / KESHIARY	-	New Construction	0.00	1,074.95	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
367	BHQ SANKRAIL_FPOI-`1003 WEST BENGAL / Jhargram / SANKRAIL	-	New Construction	1,899.00	1,057.71	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
368	KASIMNAGAR_CHACHANDA WEST BENGAL / MURSHIDABAD / SUTI-II	-	New Construction	0.00	1,051.35	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
369	AMARDA_SATMA WEST BENGAL / Jhargram / GOPIBALLAVPUR-I	-	Rectification	0.00	1,029.61	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
370	Hutbay_Hutbay TE ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / LITTLE ANDAMAN	-	New Construction	0.00	1,019.85	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
371	Mundalika_FPOI-1008 WEST BENGAL / HOOGHLY / CHANDITALA-I	-	New Construction	1,013.00	1,005.00	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
372	FPOI-1001_FPOI-1004 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	Rectification	0.00	996.42	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
373	KIRNAHAR-II_FPOI-1004 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	1,017.00	984.56	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
374	BAINAN_FPOI-1002 WEST BENGAL / HOWRAH / BAGNAN-I	-	New Construction	6,532.00	983.18	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
375	DARIYAPUR_BASANTIA TE WEST BENGAL / MEDINIPUR EAST / DESHAPRAN	-	New Construction	5,833.00	963.61	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
376	BALIGORI-I_BALIGORI-II WEST BENGAL / HOOGHLY / TARAKESWAR	-	Rectification	0.00	950.19	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
377	PIPRAGACHHI_FPOI-1008 WEST BENGAL / NADIA / CHAPRA	-	New Construction	3,417.00	929.73	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
378	MURUTIA_FPOI-1011 WEST BENGAL / NADIA / KARIMPUR-II	-	New Construction	6,809.00	929.34	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
379	KHARIBONA_FPOI-1002 WEST BENGAL / MURSHIDABAD / BHAGABANGOLA-II	-	New Construction	945.00	912.63	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
380	DEBRA-II_FPOI-1005 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	1,895.00	910.51	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	test		-	753.40	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	Shankar Construction		-	157.11	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
381	Sanjembam-Pukhrambam_Utlou MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	907.99	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
382	BILKUMARI_FPOI-1005 WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	9,788.00	889.86	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
383	FPOI-1001_FPOI-1012 WEST BENGAL / NADIA / KRISHNAGAR-II	-	New Construction	1,154.00	883.20	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
384	FPOI-1010_FPOI-1011 WEST BENGAL / MEDINIPUR EAST / MOYNA	-	New Construction	884.00	882.56	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
385	LUWANGSHANGBAM_KONTHA KHABAM MANIPUR / IMPHAL EAST / HEINGANG CD BLOCK	-	New Construction	0.00	852.17	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
386	Ngaikhong Khullen_Toubul MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	844.05	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
387	Havelock TE_FPOI-1004 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / PROTHRAPUR	-	Rectification	0.00	820.24	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
388	KUMARSANDA_FPOI-1002 WEST BENGAL / MURSHIDABAD / KANDI	-	Rectification	0.00	817.12	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
389	KOCHDIHI_FPOI-1008 WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	3,773.00	812.32	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
390	DAKSHINGRAM_FPOI-1004 WEST BENGAL / BIRBHUM / MAYURESWAR-I	-	Rectification	0.00	796.27	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
391	HEINGANG_KAIRANG KHOMIDOK MANIPUR / IMPHAL EAST / HEINGANG CD BLOCK	-	New Construction	0.00	795.16	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
392	KRISHNARAMPUR_FPOI-1007 WEST BENGAL / HOOGHLY / CHANDITALA-I	-	New Construction	1,854.00	766.85	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
393	NARAYANGARH_NARAYANGARH TE WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	755.00	757.30	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
394	NARAYANPUR-I_NATIDANGA-II WEST BENGAL / NADIA / KARIMPUR-II	-	New Construction	4,613.00	751.57	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
395	BAKULTALA_RANGAT ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	Rectification	0.00	743.34	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
396	CHAPRA-II_MAHATPUR WEST BENGAL / NADIA / CHAPRA	-	New Construction	0.00	724.93	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
397	FPOI-1001_FPOI-1010 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	712.00	698.01	779.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
398	FPOI-1004_FPOI-1006 WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	676.00	694.05	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
399	RAGHUNATHPUR_FPOI-1004 WEST BENGAL / NADIA / TEHATTA-I	-	New Construction	5,655.00	690.40	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
400	DHEKO_FPOI-1014 WEST BENGAL / BANKURA / RAIPUR-I	-	New Construction, OFC Blowing/ JointChamber	3,380.00	689.99	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
401	BALIGORI-I_BHQ TARAKESWAR WEST BENGAL / HOOGHLY / TARAKESWAR	-	Rectification	0.00	684.47	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
402	FPOI-1007_FPOI-1010 WEST BENGAL / BANKURA / SONAMUKHI	-	New Construction	1,007.00	674.54	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
403	DASHRATPUR_FPOI-1 ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	Rectification	0.00	670.45	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
404	BHQ NANOOR_FPOI-1014 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	1,340.00	669.68	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
405	FPOI-1004_FPOI-1005 WEST BENGAL / BANKURA / SIMLAPAL	-	New Construction	655.00	657.37	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
406	JASHAHARI ANUKHA-I_FPOI-1012 WEST BENGAL / MURSHIDABAD / KANDI	-	Rectification	0.00	645.39	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
407	KUMARSANDA_FPOI-1010 WEST BENGAL / MURSHIDABAD / KANDI	-	Rectification	0.00	613.01	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
408	ANDULIA_PURANDARPUR WEST BENGAL / MURSHIDABAD / KANDI	-	Rectification	0.00	600.49	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
409	Namunaghar_Namunaghar Tower ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	New Construction	586.00	567.86	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
410	FPOI-1004_FPIO-1007-P WEST BENGAL / BIRBHUM / MAYURESWAR-I	-	New Construction	0.00	557.41	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
411	NARAYANGARH_FPOI-1016 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	801.00	537.55	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
412	BAGBERIA_FPOI-1007 WEST BENGAL / NADIA / CHAPRA	-	New Construction	0.00	504.48	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
413	JHIKODDA_FPIO-1007-P WEST BENGAL / BIRBHUM / MAYURESWAR-I	-	Rectification	0.00	497.95	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
414	CHAMPADANGA_Chapadanga OLT WEST BENGAL / HOOGHLY / TARAKESWAR	-	Rectification	0.00	496.73	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
415	CHOA_MALOPARA WEST BENGAL / MURSHIDABAD / HARIHARPARA	-	OFC Blowing/ JointChamber , Rectification	0.00	490.51	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
416	Wandoor_FPOI-`1003 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	Rectification	0.00	484.20	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
417	GAGANESWAR_LALUA WEST BENGAL / MEDINIPUR WEST / KESHIARY	-	New Construction	0.00	483.78	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
418	GOURBAZAR_HATAGRAM WEST BENGAL / BANKURA / INDPUR	-	New Construction	0.00	476.64	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
419	TALPUR_Chapadanga OLT WEST BENGAL / HOOGHLY / TARAKESWAR	-	Rectification	0.00	470.19	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
420	BAKULTALA_URMILAPUR ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	Rectification	0.00	468.49	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
	- vendor share	Kajal-Tera		-	238.35	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
	- vendor share	kajal		-	230.14	-	-	-	-	18%	-	-	-	-	-	0.00	0.00	0.00	**0.00**	-	-	-	-	-	Details Pending
421	Ngaikhong Khullen_Toubul MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	465.31	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
422	BHANJIPUR_TARAKESWAR WEST BENGAL / HOOGHLY / TARAKESWAR	-	Rectification	0.00	457.93	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
423	NARAYANGARH TE_FPOI-1013 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	601.00	444.78	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
424	JALPAI_FPOI-1012 WEST BENGAL / MEDINIPUR EAST / CHANDIPUR	-	New Construction	0.00	427.67	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
425	Govindnagar_SBI Havelock 4G Tower ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / PROTHRAPUR	-	New Construction	473.00	418.15	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
426	RAGHUNATHPUR_SHYAMNAGAR WEST BENGAL / NADIA / TEHATTA-I	-	-	0.00	397.56	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
427	MAHATPUR_DAYER BAZE WEST BENGAL / NADIA / CHAPRA	-	New Construction	0.00	388.78	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
428	Toubul_Ngaikhong Khullen MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	367.52	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
429	Mithakhari_Namunaghar ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	Rectification	0.00	364.72	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
430	GRAMRAJ_FPOI-1003 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	0.00	360.09	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
431	NARRAH_FPOI-1009 WEST BENGAL / BANKURA / BANKURA-II	-	New Construction	0.00	345.91	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
432	Hopetown_North BAY (RV) ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	New Construction	302.00	323.22	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
433	FPOI-1006_FPOI-1007 WEST BENGAL / MURSHIDABAD / NAWDA	-	New Construction	1,184.00	318.87	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
434	FPOI-1005_FPOI-1008 WEST BENGAL / MEDINIPUR EAST / CONTAI-I	-	New Construction	6,385.00	314.35	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
435	FPOI-1004_FPOI-1011 WEST BENGAL / BIRBHUM / ILLAMBAZAR	-	New Construction	321.00	308.50	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
436	ASHTARADATTAPUR_PURBARAMNAGAR WEST BENGAL / HOOGHLY / TARAKESWAR	-	Rectification	0.00	299.23	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
437	Sanjembam-Pukhrambam_Ishok MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	297.91	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
438	DHANANJAYPUR_FPOI-1008 WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	0.00	285.00	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
439	HARIPALASHUTOSH_FPOI-1015 WEST BENGAL / HOOGHLY / HARIPAL	-	New Construction	928.00	278.94	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
440	MURAGACHHA_FPOI-1008 WEST BENGAL / NADIA / KRISHNAGAR-II	-	New Construction	533.00	276.27	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
441	BARATURIGRAM_FPOI-1005 WEST BENGAL / BIRBHUM / MAYURESWAR-I	-	Rectification	0.00	267.98	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
442	MONGALPUR_FPOI-1004 WEST BENGAL / BANKURA / INDUS	-	Rectification	0.00	262.24	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
443	HUMAIPUR_FPOI-`1003 WEST BENGAL / MURSHIDABAD / HARIHARPARA	-	Rectification	0.00	260.33	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
444	NARAYANGARH_FPOI-1006 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	0.00	253.52	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
445	BHANJIPUR_BHQ TARAKESWAR WEST BENGAL / HOOGHLY / TARAKESWAR	-	Rectification	0.00	251.95	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
446	BRAHMANDIHA_FPOI-1001 WEST BENGAL / BANKURA / INDPUR	-	New Construction	0.00	248.90	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
447	FPOI-1005_FPOI-1009 WEST BENGAL / BANKURA / BANKURA-II	-	New Construction	0.00	245.25	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
448	FPOI-1005_FPOI-1013 WEST BENGAL / BANKURA / RAIPUR-I	-	New Construction	313.00	234.51	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
449	THUPSARA_FPOI-1016 WEST BENGAL / BIRBHUM / NANOOR	-	New Construction	190.00	218.81	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
450	ASHTARADATTAPUR_BALIGORI-II WEST BENGAL / HOOGHLY / TARAKESWAR	-	Rectification	0.00	212.53	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
451	SARIA_SHASHRHA WEST BENGAL / Jhargram / GOPIBALLAVPUR-I	-	Rectification	0.00	199.88	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
452	FPOI-1006_FPOI-1008 WEST BENGAL / BIRBHUM / SURI-II	-	New Construction	0.00	196.76	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
453	FPOI-1009_FPOI-1018 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	Rectification	0.00	192.63	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
454	Shyamnagar_Shyamnagar RV ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / PROTHRAPUR	-	New Construction	0.00	192.35	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
455	PHUBALA_NACHOU MANIPUR / BISHNUPUR / BISHNUPUR	-	New Construction	0.00	189.89	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
456	Toubul_Ngaikhong Khullen MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	183.17	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
457	Keinou_Ngaikhong Khullen MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	180.10	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
458	TOP DUSARA_KHURAI KHAIDEM LEIKAI MANIPUR / IMPHAL EAST / HEINGANG CD BLOCK	-	New Construction	0.00	179.03	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
459	ANISHMALI_FPOI-1004 WEST BENGAL / NADIA / RANAGHAT-II	-	New Construction	0.00	173.71	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
460	Utlou_Sanjembam Pukhrambam MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	169.58	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
461	INDAS-II_FPOI-1005 WEST BENGAL / BANKURA / INDUS	-	Rectification	0.00	161.83	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
462	KONIARA-II_FPOI-1011 WEST BENGAL / 24 PARAGANAS NORTH / BAGDA	-	New Construction	8,589.00	158.79	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
463	Ramakrishnapur_RK PUR 3G Tower ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / LITTLE ANDAMAN	-	New Construction	0.00	156.56	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
464	SHIRSHA_FPOI-1009 WEST BENGAL / MEDINIPUR WEST / KESHPUR	-	New Construction	0.00	155.87	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
465	DHANARA_FPOI-`1003 WEST BENGAL / BANKURA / RAIPUR-I	-	New Construction	10,437.00	149.73	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
466	NAYAGRAM_FPOI-1005 WEST BENGAL / Jhargram / NAYAGRAM	-	New Construction	7,320.00	142.91	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
467	BELIABERA_FPOI-1002 WEST BENGAL / Jhargram / GOPIBALLAV PUR -II	-	New Construction	0.00	142.44	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
468	KELEPARA_FPOI-1009 WEST BENGAL / HOOGHLY / PURSURAH	-	New Construction	408.00	141.57	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
469	PURANDARPUR_FPOI-1001 WEST BENGAL / MURSHIDABAD / KANDI	-	Rectification	0.00	139.05	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
470	Utlou_Irengbam MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	134.53	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
471	DIHIPARA_FPOI-1005 WEST BENGAL / BANKURA / SONAMUKHI	-	Rectification	0.00	133.87	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
472	RUKUNPUR_HARIHARPARA WEST BENGAL / MURSHIDABAD / HARIHARPARA	-	OFC Blowing/ JointChamber , Rectification	0.00	132.22	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
473	FPOI-1008_FPOI-1019 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	Rectification	0.00	113.56	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
474	MAJHERGRAM_FPOI-1006 WEST BENGAL / NADIA / NAKASHIPARA	-	New Construction	0.00	106.59	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
475	GOPIBALLAVPUR_KENDUGARI WEST BENGAL / Jhargram / GOPIBALLAVPUR-I	-	Rectification	0.00	103.02	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
476	BHQ KHEJURI-II_FPOI-1001 WEST BENGAL / MEDINIPUR EAST / KHEJURI-II	-	New Construction	195.00	98.76	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
477	RANISARAI_FPOI-1010 WEST BENGAL / MEDINIPUR WEST / NARAYANGARH	-	New Construction	0.00	97.89	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
478	KHANAMOHAN_FPOI-1005 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	0.00	97.19	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
479	ROL_INDUS WEST BENGAL / BANKURA / INDUS	-	Rectification	0.00	84.74	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
480	Harinagar_FPOI-1001 ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / MAYABUNDER	-	New Construction	108.00	84.16	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
481	SAGARPARA_FPOI-1005 WEST BENGAL / MURSHIDABAD / JALANGI	-	Rectification	0.00	84.15	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
482	Ferrargunj TE_FPOI-1008 ANDAMAN AND NICOBAR ISLANDS / SOUTH ANDAMANS / FERRARGUNJ	-	Rectification	0.00	80.93	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
483	CHARKALGRAM_FPOI-1007 WEST BENGAL / BIRBHUM / NANOOR	-	Rectification	0.00	75.53	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
484	DUAN-I_FPOI-1007 WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	0.00	70.69	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
485	GOLGRAM_SNARPUR-LOYADA WEST BENGAL / MEDINIPUR WEST / DEBRA	-	New Construction	0.00	70.27	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
486	DAUDPUR_HARIPUR WEST BENGAL / MEDINIPUR EAST / NANDIGRAM-I	-	New Construction	0.00	64.24	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
487	FPOI-1002_FPOI-1007 WEST BENGAL / MURSHIDABAD / KANDI	-	Rectification	0.00	51.80	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
488	Irengbam_Keinou MANIPUR / BISHNUPUR / NAMBOL	-	New Construction	0.00	41.02	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
489	BIKRAMPUR_FPOI-1001 WEST BENGAL / BANKURA / SIMLAPAL	-	New Construction	102.00	27.53	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
490	FPOI-1001_FPOI-1002 WEST BENGAL / NADIA / KARIMPUR-II	-	New Construction	0.00	17.64	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
491	KAUSALYANAGAR_SUNDERGHAR ANDAMAN AND NICOBAR ISLANDS / NORTH AND MIDDLE ANDAMAN / RANGAT	-	OFC Blowing/ JointChamber	0.00	0.00	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending

Link-wise Payments Report

Generated: 13-10-2026 03:16 PM

S.No	Link Name / Location	Firm	Work Type	Distance (mt)					Rate & Tax			Payable (Rs.)				Paid (Rs.)				Balance (Rs.)				Last Paid	Status
				BOQ	T&D	OTDR	MIS	Accepted	Rate/mt	GST	TDS	Base	GST	TDS	Net	Base	GST	TDS	Net	Base	GST	TDS	Net		
492	CHOA_BHQ HARIHARPARA WEST BENGAL / MURSHIDABAD / HARIHARPARA	-	OFC Blowing/ JointChamber	0.00	0.00	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
493	Utlou_Leimapokpam MANIPUR / BISHNUPUR / NAMBOL	-	OFC Blowing/ JointChamber	0.00	0.00	0.00	-	-	-	-	-	-	-	-	-	0.00	0.00	0.00	-	-	-	-	-	-	Details Pending
Grand Total				**23,56,161.00**	**17,92,044.10**	**1,92,995.00**	**0.00**	**0.00**				**0.00**	**0.00**	**0.00**	**-**	**0.00**	**0.00**	**0.00**	**-**	**0.00**	**0.00**	**0.00**	**-**		